

NDE Associates, Inc.
 Condenser Tubes Eddy Current Testing
 Client Name - ABC Company
 Final Condenser

March 1-3, 2003

WLL- Wall Loss and Vibration Damage

NDD - No defect Detected

This Sample Report shows only limited data

S. No.	Row	Tube	Eval	% depth	Rem wall (inch)
1	18	1	NDD	0	0.020
2	18	2	WLL	16	0.017
3	18	3	NDD	0	0.020
4	18	4	WLL	12	0.018
5	18	5	NDD	0	0.020
6	18	6	WLL	9	0.018
7	18	7	WLL	26	0.015
8	18	8	WLL	14	0.017
9	18	9	WLL	15	0.017
10	18	10	NDD	0	0.020
11	18	11	NDD	0	0.020
12	18	20	NDD	0	0.020
13	18	30	NDD	0	0.020
14	18	40	NDD	0	0.020
15	18	50	NDD	0	0.020
16	18	56	NDD	0	0.020
17	18	57	WLL	7	0.019
18	18	58	NDD	0	0.020
19	19	1	WLL	7	0.019
20	19	2	WLL	6	0.019
21	19	3	WLL	18	0.016
22	19	4	NDD	0	0.020
23	19	5	WLL	10	0.018
24	19	6	NDD	0	0.020
25	19	7	WLL	7	0.019
26	19	8	WLL	5	0.019
27	19	9	NDD	0	0.020
28	19	10	NDD	0	0.020
29	19	15	NDD	0	0.020
30	19	25	NDD	0	0.020
31	19	35	NDD	0	0.020
32	19	45	NDD	0	0.020
33	19	55	NDD	0	0.020
34	19	57	NDD	0	0.020
35	19	58	WLL	4	0.019
36	19	59	WLL	6	0.019
37	19	60	WLL	6	0.019